

Project: Orchard Hills Water Main Replacement

Contractor: Malley Construction, Site Supervisor Reggie Smith

Inspectors: Mark Goss, Tyler Wieland, Jacob Ellsworth

Work performed this week (5-19 thru 5--26):

From 5-19 through 5-26 watermain was installed from the cul-de-sac at the north end of Orchard Court up to the northern end at Rex Mizer's parcel. The stub to the east on Rex Mizer's property was moved North to fit between their large cottonwood tree and the first of a row of pine trees. Thursday and Friday were spent locating the existing 4"AC pipe at the intersection of Wilson Drive and Wilson Place and the intersection of Wilson Place and Fox Drive in preparation for completing the road crossings next week. Also, the location of the 16" Watermain at M-46 and Wilson Drive was verified.

Work to be performed next week (5-30 thru 6-2):

Hydrants are expected to arrive on Tuesday, May 30. Wilson Drive at M-46 will be barricaded and some barrels will be set up along the shoulder of M-46 and stay up for the day while he live tap connection to the 16" watermain is completed and the watermain will be installed up Wilson Drive to the north side of Wilson Drive and stop for the week. The road crossings at Wilson Drive and Wilson Place will be completed and hydrants will be installed along Wilson place and Orchard Court.

Residents who may be impacted with next weeks work:

1. Richard Green – 256 Wilson Drive
2. Jason and Leigha Inbody – 222 Wilson Place
3. Todd Mayes – 1 Orchard Pointe

Issues:

The location of the asbestos cement pipe required verification away from the valves. Malley used hydro-excavation due to concerns of pipe disturbance while performing the road crossings. Also, the Miss-Dig request for the portion of the work North of the Orchard Court Cul-de-Sac was not submitted until the day before construction was scheduled which caused slight delays.