

Project:

Orchard Hills Water Main Replacement

Contractor:

Malley Construction, Site Supervisor Reggie Smith

Inspectors:

Mark Goss, Spicer Group, Tyler Wieland, Spicer Group

Work performed this week (5-29 thru 6-3):

Water Main has been installed up Orchard Court and to the end of the easement area. The existing water main has been tapped on Monroe Street (M-46) and water main will be installed to the north side of Fox Drive. The proposed hydrants have been delivered and the Contractor will go back and finish the week by installing hydrants at the proposed locations.

Work to be performed next week (6-4 thru 6-10):

- Monday-Tuesday (June 5-6): The contractor plans on doing the road open cuts on Wilson place at Fox Drive and at Wilson Place at Wilson Drive.
- Wednesday (June 7th) Earth Worm will be on site to do the directional drilling of the proposed water main on Fox Drive from Wilson Street to Fox Place.
- Thursday (June 8th) the Contractor plans to do a water shut down to make a water main connection on Wilson Drive east of Wilson Place. The Contractor was reminded that landowners will need a minimum of 24 hours advanced notice before shutting the water down. The contractor anticipates that the water will need to be off for 4-5 hours +/-.
- Friday (June 9th) Anticipate to pressure test, chlorinate, and let the water main set for the weekend to test the following week.
- No additional Miss Dig requests are required for this week.

Residents who may be impacted with next week's work:

Below is a list of residents that I think will be affected by next week's water shut off. This list should be reviewed by City Staff for verification:

- All of Fox Place
- All of Orchard Court
- All of Wilson Drive
- All of Wilson Place
- All of Fox Drive

Issues:

No Issues to discuss. Everything is moving at a good pace and proceeding smoothly. 410 Orchard Court (Bethany Warner) was concerned about her Maple Tree possibly dying in the future due to the water main installation. The tree is on private property and the water main trench is 15' or more from center of tree. Max, Mark, and I looked at the tree, and we feel there is no issue. Some roots were cut but it should not cause an issue. I called Bethany, but I was directed to voicemail. I told her there should be no issues with the tree and if she wanted to talk further, she can call me. I left her my contact information.

General Comments:

Malley Construction continues to make good progress, meeting requirements for construction and keeping on schedule.